



Media Advisory

City of Fond du Lac Department of Public Works
P.O. Box 150, 160 South Macy Street, Fond du Lac, WI 54936-0150
Phone: 920-322-3470 Fax: 920-322-3471

Date: October 08, 2021

City of Fond du Lac - Weekly Construction Update

The City of Fond du Lac is providing a weekly update on construction projects located within the corporate boundary. The Weekly Construction Updates and Construction Map are posted on the City's Website at www.fdl.wi.gov.

Doty Street from Follett Street to Scott Street

Schedule: April 2021 through October 2021

Description: The project includes gas main and service relocations, reconstruction of sanitary sewer and laterals, storm sewer and laterals, water main and laterals, roadway, sidewalk and approaches, street lighting and restoration/landscaping.

October 11 to October 15: The concrete contractor will finish pavement replacement at Arndt St. Arndt St will remain closed for curing through the weekend of 10/16-10/17. Driveway aprons and sidewalks will begin to be installed. Electrical contractor will continue installing access boxes.

Traffic Impacts: Doty Street remains closed to through traffic. Residents, business owners, and customers may access properties past "ROAD CLOSED – LOCAL TRAFFIC ONLY" signs. Doty Street is accessible during off hours.

W. Cotton Street from Military Road to Macy Street

Schedule: April 2021 through October 2021

Description: The project includes gas main and service relocations, reconstruction of sanitary sewer and laterals, storm sewer and laterals, water main and laterals, roadway, sidewalk and approaches, street lighting and restoration/landscaping.

October 11 to October 15: Driveway aprons and sidewalks will begin to be installed. Electrical contractor will continue installing access boxes.

Traffic Impacts: Cotton Street remains closed to through traffic. Residents, business owners, and customers may access properties past "ROAD CLOSED – LOCAL TRAFFIC ONLY" signs

WIS 23 Expansion – Urban Section – WI DOT Northeast Region

Location Limits: WIS 23 and various intersecting local roads between US 151 and Seven Hills Road

Schedule: April 19, 2021 to fall of 2022

Description of work: This work is part of the WIS 23 4-lane, on-alignment expansion project in Sheboygan and Fond du Lac counties.

October 11 to October 15: The contractor is scheduled to work on the following items:

- Highway 23 eastbound (Wisconsin American Drive to County UU) - Continue concrete pavement operations
- Highway 23 westbound (County UU to Seven Hills) - Continue placing stone and grave and landscaping
- Wisconsin American Drive (North) - Install remaining lighting items. Begin concrete paving on north legs and Highway 23 westbound lanes
- County K north of Highway 23 - Continue placing fill on the new ramp
- County K south of Highway 23/Maryhill Drive - Placing electrical installations. Begin sidewalk construction
- County UU - Continue placing fill on the interchange
- County UU bridge over Highway 23 - Begin driving piling on piers and pouring new piers