

Media Advisory

City of Fond du Lac Department of Public Works P.O. Box 150, 160 South Macy Street, Fond du Lac, WI 54936-0150 Phone: 920-322-3470 Fax: 920-322-3471

Date: September 6, 2019

City of Fond du Lac - Weekly Construction Update

The City of Fond du Lac is providing a weekly update on construction projects located within the corporate boundary. The Weekly Construction Updates and Construction Map are posted on the City's Website at www.fdl.wi.gov.

East Cotton Street from North Park Avenue to McKinley Street

Schedule: May 2019 through September 2019

Description: The project includes reconstruction of the sanitary sewer, water main, storm sewer, street, and lighting. **September 9**th **to September 13**th: The concrete contractor will be placing concrete curb and gutter, forming, grading and placing concrete driveways/sidewalk.

Traffic Impacts: East Cotton Street is closed to through traffic. Residents, business owners, and customers may access properties past "ROAD CLOSED – LOCAL TRAFFIC ONLY" signs. It is illegal to drive past a "ROAD CLOSED" sign or to move any construction barricades. Parking is not permitted on the street within the construction zone during working hours.

McKinley Street from Rose Avenue to Stow Street

Schedule: May 2019 through September 2019

Description: The project includes reconstruction of the sanitary sewer, water main, storm sewer, street, and lighting. **September 9**th **to September 13**th: The concrete contractor will be placing concrete curb and gutter, forming, grading and placing concrete driveways/sidewalk.

Traffic Impacts: Traffic Impacts: McKinley Street is closed to through traffic. Residents, business owners, and customers may access properties past "ROAD CLOSED – LOCAL TRAFFIC ONLY" signs. It is illegal to drive past a "ROAD CLOSED" sign or to move any construction barricades. Parking is not permitted on the street within the construction zone during working hours.

Stow Street from McKinley Street to Roosevelt Street

Schedule: May 2019 through September 2019

Description: The project includes reconstruction of the sanitary sewer, water main, storm sewer, street, and lighting. **September 9**th **to September 13**th: The concrete contractor will be placing concrete curb and gutter, forming, grading and placing concrete driveways/sidewalk.

Traffic Impacts: Stow Street is closed to through traffic. Residents, business owners, and customers may access properties past "ROAD CLOSED – LOCAL TRAFFIC ONLY" signs. It is illegal to drive past a "ROAD CLOSED" sign or to move any construction barricades. Parking is not permitted on the street within the construction zone during working hours.

Marquette Street from Arndt Street to McWilliams Street

Schedule: July 2019 through October 2019

Description: The project includes reconstruction of the sanitary sewer, water main, storm sewer, street, and lighting. **September 9th to September 13th:** The utility contractor will finish installing sanitary and water laterals on the west side of Marquette Street and will begin storm sewer main starting at McWilliams working south.

Traffic Impacts: Marquette Street is closed to through traffic. Residents, business owners, and customers may access properties past "ROAD CLOSED – LOCAL TRAFFIC ONLY" signs. It is illegal to drive past a "ROAD CLOSED" sign or to move any construction barricades. Parking is not permitted on the street within the construction zone during working hours.



Media Advisory

City of Fond du Lac Department of Public Works P.O. Box 150, 160 South Macy Street, Fond du Lac, WI 54936-0150 Phone: 920-322-3470 Fax: 920-322-3471

Arndt Street Bridge Replacement, Arndt Street between Satterlee Street and Lincoln Avenue

Schedule: June 2019 through October 2019

Description: The project includes the replacement of the Arndt Street Bridge over the West Branch of the Fond Du Lac River. This project is a partnership between the City of Fond du Lac and the Wisconsin Department of Transportation (DOT).

September 9th to September 13th: Contractor poured the west abutment, and continues placing falsework for the new bridge deck, west span. Crews plan to complete the steel for the bridge deck and pour the deck by mid-week weather pending. The deck will need to cure for 7 days with a continuous wet cure.

Traffic Impacts: Arndt Street between Lincoln Ave. and Satterlee Street is closed to traffic. Boat traffic under the structure will be restricted at time as work progresses.

County Road V from Pioneer Road to Fond du Lac Avenue

Pioneer Road from Sherwood Boulevard to Wedgewood Road

Schedule: April 2019 through November 2019

Description of work: The project includes reconstruction of the water main and services and partnership with Fond du Lac County for new storm sewer, street, pedestrian trail, and lighting.

September 9th to September 13th: Fond du Lac County Highway Dept continues work on storm sewer installation and common excavation on CTH V from Crestview Lane north. Electrical Contractor continues to install conduit and bases on CTH V from CTH VV north to Mequon Avenue. CTH VV segment, the roundabout and CTH V south of the intersection have first layer of asphalt installed along with all curbs and side walk areas backfilled with top soil. Concrete contractor scheduled to move back in week of 16th to continue pouring islands, truck aprons and start setting and installation of the new curb and gutter, sidewalk, and driveways along CTH V north of CTH VV Pioneer Road segment up to Mequon Ave. Substantial completion date for this portion of the project is anticipated for the end of November.

Traffic impacts: County Road V from Fond du Lac Avenue and Pioneer Road is closed to through traffic. Additionally, Pioneer Road from Sherwood Blvd to Wedgewood Lane is closed to through traffic. Residents, business owners, and customers may access properties past "ROAD CLOSED – LOCAL TRAFFIC ONLY" signs. **Project Detour:** North on Fond du Lac Avenue to South on Martin Avenue to west on Pioneer Road.

Freund Court and Blodgett Court SE of Trowbridge Drive

Schedule: August 2019 through September 2019

Description: The project includes pulverizing the existing asphalt pavement, replacing/adjusting manhole castings, placing asphalt pavement and gravel shouldering.

September 9th to September 13th: The paving contractor will be paving binder and surface course asphalt at the end of the week.

Traffic Impacts: Residents, business owners, and customers may access properties past "ROAD CLOSED – LOCAL TRAFFIC ONLY" signs. It is illegal to drive past a "ROAD CLOSED" sign or to move any construction barricades. Parking is not permitted on the street within the construction zone during working hours.

South Main Street from 21st Street to Pioneer Road

Schedule: August 2019 through September 2019

Description: The project includes milling the existing asphalt pavement, remove and replace concrete sidewalk, street light maintenance and placing asphalt pavement.

September 9th to September 13th: The electrical contractor will be removing light poles, bases, installing new bases and reinstalling lights.

Traffic Impacts: S Main Street will remain open to through traffic with traffic restrictions in place.